



**Pasadena Unified School District
District Service Center
Facilities Department**

July 20th, 2010: UPDATE to Sierra Madre School Site / Construction

To Our Neighbors:

NOTIFICATION

Due to some extremely poor communication, we have been delayed moving the modular buildings one additional day. We now plan to bring the floors on site WEDNESDAY morning; the 21st. Work will commence around 0800 after we get the crane set and do our safety meetings.

Due to the permitting of heavy and oversized vehicles and the hours that they are allowed to be on the roads, the buildings and cranes may arrive on site much earlier but have been clearly instructed to park, shut down, and wait until 0700 before beginning to set up.

Sincerely,

Frazer G. Thompson, P.E., LEED ap
Owner's Representative - PUSD
(626) 396-5850 ext. 89177 office