

**ARCHITECTURE PLANNING INTERIORS** 

Costa Mesa California 92626-3405

714.427.0277



714.427.0288



WWW.dDARCHITECTURE.COM

PASADENA UNIFIED SCHOOL DISTRICT

**BURBANK ELEMENTARY SCHOOL MODERNIZATION** 

D+D No. 20938 A2 **MEETING NUMBER 1** May 28, 2009

MEETING HELD May 28, 2009 AT 5:30 PM AT BURBANK ELEMENTARY SCHOOL Attending:

Stephen Brinkman Kelly Lowes	Pasadena USD Principal	sbrinkman@pusd.us
Lakisha Johnson	Staff	
Diana Silvertsen	Staff	
Kristin Tang	Staff	
Qiana Jackson	Staff	
Catherine Senn Larsen	Parent Volunteer	
Brian Dougherty	Dougherty+Dougherty	briand@ddarchitecture.com
Joe LoBasso	Dougherty+Dougherty	joel@ddarchitecture.com

Joe LoBasso Author:

Item	Action	Description		
1.01	Info	The meeting was held to discuss the scope of work for the Burbank Elementary Modernization project with the school's site council and the District Administration.		
1.02	Info	Steve Brinkman presented the following funding sources for Burbank.		
		Source	Included	
		<ol> <li>Energy and Water Savings</li> <li>Technology Projects</li> <li>Deferred Maintenance</li> <li>Williams Money</li> <li>Portable Replacement</li> <li>Exterior Appearance</li> <li>Seismic Upgrades</li> </ol>	Air Conditioning, Lighting, Restroom fixtures. Phone, Data, Bell Systems. Repair of damaged items, Roof leaks. Repair of unsafe conditions. Repair and replacement of portable buildings. Exterior painting, windows, glazing. Seismic Upgrades of Buildings A and B.	
1.03	Info	The project budget was established at \$5,286,696. This includes contingencies through the end of construction.		
1.04	Info	The District voted on a central kitchen concept at the April 28, 2009 board meeting. The facility will be ready in Fall of 2011. The Burbank kitchen will need to be modified to act as a warming kitchen; however, the work cannot be started until the current facility is in operation.		
1.05	Info	The District presented the history of the current measure TT program, including the		

planning process and final documentation that is available on the District website.

## PASADENA UNIFIED SCHOOL DISTRICT **BURBANK ELEMENTARY SCHOOL MODERNIZATION**

Meeting Number 1 May 28, 2009

Page 2 of 2

1.06	Info	The District explained that some project, such as the shade structures, can be done as quick start projects, but the larger projects will require a lengthy process that includes DSA approvals. It was explained that delays of a few weeks can force a project to be delayed a full year.
1.07	Info	The District presented the list of Priority 1 items for Burbank Elementary and the budget for each item (attached).
1.08	Info	The school staff created the following priority list.
		<ol> <li>Modernization of the cafeteria and kitchen with air conditioning as the primary issue to be resolved. Lunch shelters to replace the existing lunch shelter.</li> <li>Improve the electrical system in Building B.</li> <li>Upgrade drinking fountains to ADA requirements.</li> </ol>
1.09	Info	The District will proceed with upgrades to the existing lighting and separation of fire, irrigation and potable water as District wide projects. The money allocated to these items in the budget will be pooled. Excess funds will be returned to the school.
1.10	Info	The existing lunch shelter has been identified as needing seismic upgrading. The age or the structure and improvements may make it impractical to repair. The Architect will consider new shelters and will provide underground conduit for future lights and power connections.

1.11 PUSD/DD The architect and the District will meet to finalize scope of work.

Please submit written notification of any errors or omissions to Dougherty + Dougherty Architects within five (5) working days of receipt of these construction Meeting Minutes, all matters stated above will be deemed correct as matters of record.

Distribution List: Steve Brinkman, PUSD

Kelly Lowes, Burbank Principal

File